

FLOW METER CALIBRATION RECORD

CALIBRATION TYPE: IN-SERVICE | Re-verification limits: -0.25% to +0.50%

1. DOCUMENT & EQUIPMENT

CALIBRATION NO. CAL/2026/994	DATE 30-SEP-2026	WORK ORDER 00067
CLIENT AINUSHAMSI ENERGY	SITE PUMWANI	ASSET ID AINU/047/NRB-01/DISP#001
SERIAL NO. 57864	EQUIPMENT TYPE SUCTION-FDU	BRAND / MODEL WAYNE GLOBAL VISTA / 3399D
HOSE CONFIG 2P:4H	COUNTY (W&M) Nairobi City	SITE REPRESENTATIVE FATMA ABDI

2. METER READINGS

#	Nozzle / Hose	Prover	Indicated	True	Variance	Status
1	PMS-02	20 L	20.00	18.00	+2.00	FAIL
2	PMS-03	20 L	20.00	16.00	+4.00	FAIL
3	AGO-02	20 L	20.00	20.00	+0.00	PASS
4	AGO-03	20 L	20.00	19.50	+0.50	FAIL

3. READING INTERPRETATION & VERDICT

#1 PMS-02 OVER-REGISTRATION Variance +2.00 L Rel. ind. +10.00% Limit: -0.25% to +0.50% Interpretation: Over-registration: pump meter reads higher than true proven volume (customer receives less than displayed). Action: Re-adjust and re-verify, then seal via Nairobi City W&M before commercial use. FAIL	#2 PMS-03 OVER-REGISTRATION Variance +4.00 L Rel. ind. +20.00% Limit: -0.25% to +0.50% Interpretation: Over-registration: pump meter reads higher than true proven volume (customer receives less than displayed). Action: Re-adjust and re-verify, then seal via Nairobi City W&M before commercial use. FAIL
#3 AGO-02 NEGLECTIBLE Variance +0.00 L Rel. ind. +0.00% Limit: -0.25% to +0.50% Interpretation: Negligible difference within measurement uncertainty. Action: Fit for commercial use after authorisation and sealing by Nairobi City Department of Weights and Measures. PASS	#4 AGO-03 OVER-REGISTRATION Variance +0.50 L Rel. ind. +2.50% Limit: -0.25% to +0.50% Interpretation: Over-registration: pump meter reads higher than true proven volume (customer receives less than displayed). Action: Re-adjust and re-verify, then seal via Nairobi City W&M before commercial use. FAIL

4. SIGN-OFF

TESTER / TECHNICIAN BRIAN OGUTA Date: 30-SEP-2026 (signature)	CLIENT / SITE REPRESENTATIVE FATMA ABDI Date: 30-SEP-2026 (signature)
---	---